



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District A, District B, District C, District H

Item Creation Date: 12/19/2022

HPW – 20NHK15 Accept Work / Current Construction Inc.

Agenda Item#:

Background:

SUBJECT: Accept Work for Safe Sidewalk Program (Package 2).

RECOMMENDATION: (SUMMARY) Pass a motion to approve the final Contract Amount of \$682,588.29 or 28.13% under the original Contract Amount, accept the Work and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: This project is part of the continuing effort by the City to construct request-based sidewalks throughout the City of Houston to meet the standards of its residents.

DESCRIPTION/SCOPE: The project provides for the construction of sidewalk improvements at various locations. Nedu Engineering Services designed the project with 169 calendar days allowed for construction. The project was awarded to Current Construction Inc. with an original Contract Amount of \$949,767.20.

LOCATION:

Street	From	To	Council District
Aldine -Westfield	Greens Rd	Rankin	B
Carver	Victory	Ferguson Way	B
Chrystell	Sanborn Dr.	Blanton	C
E. 14th Street	Watson	Michaux	H
Knoboak Dr.	Shadowdale	Stebbins Dr.	A
Stebbins Dr.	Knoboak Dr.	Shadow Wood Dr.	A

CONTRACT COMPLETION AND COST: The Contractor, Current Construction Inc., has completed the work under the subject contract. The project was completed beyond the established completion date with an additional 69 days approved by Change Order Nos. 1 and 4 through 8. The final cost of the project, including overrun and underrun of estimated unit price quantities and previously approved Change Order Nos. 1, 2, 3 and 8 is \$682,588.29, a decrease of \$267,178.91 or 28.13% under the original Contract Amount. Houston Public Works recommended termination of the contract in accordance with Article 14.2 of Document 00700 General Conditions, due to failure to provide services agreed to under the Contract. The Contractor completed the necessary work per Surety obligations by the Performance and Payment Bonds.

M/WSBE PARTICIPATION: No City M/WSBE participation goal was established for this project as the contract did not exceed the threshold of \$1,000,000.00 required for a goal-oriented contract per Section 15-82 of the Code of Ordinances.

DocuSigned by:

Carol Haddock

11/16/2023

A93C410B72B3453

Carol Ellinger Haddock, P.E., Director
Houston Public Works
WBS No(s). N-320610-A125-4

Prior Council Action:

Ordinance No. 2015-0177, dated 02-25-2015

Amount and Source of Funding:

No additional funding required.

Total (original) appropriation of \$1,103,300.00 from Fund 4040A- METRO Construction-Other.

Contact Information:

Tanu Hiremath
Assistant Director, Capital Projects
Phone: (832) 395-2291

ATTACHMENTS:

Description

Maps
OBO Documents
Prior Council Action
Change Orders
Final Estimate
Notice of Termination

Type

Backup Material
Backup Material
Backup Material
Backup Material
Backup Material
Backup Material