



**CITY OF HOUSTON - CITY COUNCIL**

Meeting Date:

District B, District D, District F, District G, District H, District I, District J, District K

Item Creation Date: 8/28/2024

HPW-20PMO179 Accept Work / DG Medina Construction, LLC

Agenda Item#:

**Background:**

**SUBJECT:** Accept Work for On-Call Neighborhood Traffic Management Program # 5

**RECOMMENDATION: (SUMMARY)** Pass a motion to approve the final Contract Amount of \$1,842,848.19 or 0.65% over the original Contract Amount, accept the Work and authorize final payment.

**PROJECT NOTICE/JUSTIFICATION:** This project was part of the Neighborhood Traffic Management Program (NTMP) to install traffic calming devices to minimize speeding and cut-through traffic problems in residential neighborhoods.

**DESCRIPTION/SCOPE:** This project consisted of the construction of traffic calming devices such as traffic circles, speed cushions, directional islands, and bulb-out islands, as well as the corresponding signage and pavement markings required to accompany these devices. The original Contract duration for this project was 730 calendar days. This project was awarded to DG Medina Construction, LLC with an original contract amount of \$1,831,010.00.

**LOCATION:** The projects were located in 42 locations.

**CONTRACT COMPLETION AND COST:** The Contractor, DG Medina Construction, LLC has completed the work under the subject Contract. The project was completed on time. The final cost of the project including overrun and underrun of estimated unit price quantities and previously approved Change Order Nos. 1, 2, 3, 4, and 5 is \$1,842,848.19 an increase of \$11,838.19 or 0.65% over the original Contract Amount and under the 5% contingency amount. The increased cost is a result of the difference between planned and executed quantities.

**M/WSBE PARTICIPATION:** The advertised M/WBE contract goals for this project were 6% MBE and 2% WBE. The M/SBE goals approved for this project were 6% MBE, and 2% SBE. According to the Office of Business Opportunity, the actual participation achieved on this project was 6.92% MBE and 5.78% SBE. The MSBE performance on this project was rated Outstanding for the following reasons: all approved goals were exceeded, and goal credit subcontractors were utilized. For the reasons listed, the MSBE performance meets the good faith efforts requirements mandated by the City's MWSBE Program.

DocuSigned by:  
  
9/19/2024  
BE463EE0DF454EB  
Randall V. Macchi  
Chief Operating Officer  
Houston Public Works

WBS No. N-322017-0024-4

**Prior Council Action:**

Ordinance No. 2022-0184, dated 03/09/2022

**Amount and Source of Funding:**

No additional funding required.

Total (original) appropriation of \$2,069,111.00 from Fund No. 4040 – METRO Projects Construction DDSRF

**Contact Information:**

Name	Service Line	Contact No.
Roberto Medina, Interim Chief of Staff	DO-HPW Government Relations	832-395-2456
Maria Perez, HPW Agenda Coordinator	DO-HPW Government Relations	832-395-2282
Michael Wahl, Assistant Director	TDO	832-395-2443

**ATTACHMENTS:**

**Description**

Maps

Project Area List

OBO Documents

Prior Council Action

Ownership Information Form and Tax Report

Change Orders

Final Estimate

**Type**

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material