




<b>SUBJECT:</b> Accept Work for Sanitary Sewer Rehabilitation by Cured-In-Place Pipe Method (LDS) WBS# R-002013-0028-4		<b>Page</b> 1 of 1	<b>Agenda Item #</b>
<b>FROM (Department or other point of origin):</b> Department of Public Works and Engineering		<b>Origination Date</b>	<b>Agenda Date</b>
<b>DIRECTOR'S SIGNATURE</b>  Dale A. Rudick, P.E.		<b>Council District affected:</b> B, H and I	
<b>For additional information contact:</b> Jason Iken, P.E. Senior Assistant Director  <b>Phone:</b> (832) 395-4989		<b>Date and identification of prior authorizing Council action:</b> Ordinance No. 2011-872, dated 10/12/2011	
<b>RECOMMENDATION: (Summary)</b> Pass a motion to approve the final contract amount of \$2,424,121.03, which is 0.24% over the original contract amount and under the 5% contingency amount, accept the work, and authorize final payment.			
<b>Amount and Source of Funding:</b> No additional funding required. <i>M.P. 11/3/2015</i> Original appropriation of \$2,569,164.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.			
<b>SPECIFIC EXPLANATION:</b> <b>PROJECT NOTICE/JUSTIFICATION:</b> Under this project, the contractor provided sanitary sewer rehabilitation by cured-in-place pipe method to deteriorated sewer collection systems throughout the City. <b>DESCRIPTION/SCOPE:</b> This project consisted of sanitary sewer rehabilitation by cured-in-place pipe method. The project was awarded to RePipe Construction, LLC with an original contract amount of \$2,418,251.10. The Notice to Proceed date was 12/13/2011 and the project had 540 calendar days for completion. <b>LOCATION:</b> The project was located at various locations within Council Districts B, H, and I. <b>CONTRACT COMPLETION AND COST:</b> The contractor, RePipe Construction, LLC, has completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$2,424,121.03, an increase of \$5,869.93 or 0.24% over the original contract amount. More cured-in-place pipe was needed than anticipated. The final amount of this work order contract was not affected by Change Orders No. 1, and No. 2. <b>MWDBE PARTICIPATION:</b> The MWDBE goal for this project was 18%. According to the Office of Business Opportunity, the actual participation was 19.79%. The contractor was awarded a "Satisfactory" rating from the Office of Business Opportunity. DAR:JC:JI:DR:MB:al Attachments			
<b>Project File 4258-50</b>		<b>REQUIRED AUTHORIZATION</b>	
<b>CUIC ID# 20JAI606</b>			
<b>Finance Department</b>	<b>Other Authorization:</b>	<b>Other Authorization:</b>  John Chang, P.E., D.WRE., Deputy Director Public Utilities Division <i>11/6/15</i>	