


TO: Mayor via City Secretary

REQUEST FOR COUNCIL ACTION

SUBJECT: Accept Work for Beechnut Rehabilitation from Wilcrest to Kirkwood Road; WBS No. N-000765-0001-4; R-000500-0129-4; S-000500-0129-4.	Page 1 of 2	Agenda Item #
--	-----------------------	-------------------------

FROM (Department or other point of origin): Department of Public Works and Engineering	Origination Date	Agenda Date
--	-------------------------	--------------------

DIRECTOR'S SIGNATURE:  Dale A. Rudick, P.E., Director	Council District affected: F, J
--	---

For additional information contact:  Joseph T. Myers, P.E. Senior Assistant Director Phone: (832) 395-2355	Date and identification of prior authorizing Council action: Ordinance # 2013-0097 dated: 02/06/2013
--	--

RECOMMENDATION: (Summary) Pass a motion to approve the final Contract Amount of \$7,349,092.14 or 7.24% under the original Contract Amount, accept the Work and authorize final payment.

Amount and Source of Funding: No additional funding required.
Total (original) appropriation of \$9,158,500.00
\$5,860,000.00 Fund 5430-Federal State Local PWE Pass Through DDSRF
\$1,555,841.00 Fund 4040-METRO Projects Construction DDSRF
\$ 817,202.00 Fund 8500-Water and Sewer System Consolidated Construction
\$ 925,457.00 Fund 4042-Street & Traffic Control and Storm Drainage DDSRF

PROJECT NOTICE/JUSTIFICATION: This project was part of the Street and Traffic Capital Improvement Plan (CIP) and was necessary to meet City of Houston design and safety standards, improve traffic mobility and drainage in the service area. This project was approved by the Texas Transportation Commission in the 2011-2014 Transportation Improvement Program (TIP) Amendment. Under this program, construction funding included both Federal and City participation.


DESCRIPTION/SCOPE: The project consisted of the construction of approximately 7,300 linear feet of six lane concrete divided roadways with a rehabilitated storm sewer system ranging from twenty four-inch to fifty four-inch new concrete gutter lines and inlets for improvement of street conveyance to relieve street flooding and eliminate localized surface ponding, accessible sidewalks, driveways, street lighting, traffic control and necessary underground utilities on Beechnut from Wilcrest Boulevard to Kirkwood Boulevard. Jones and Carter Inc. designed the project with 540 calendar days allowed for construction. The project was awarded to Angel Brothers Enterprises, Ltd. with an original Contract Amount of \$7,922,595.33.

LOCATION: The project area is generally bounded by Bellaire on the north, Bissonnet on the south, West Sam Houston Parkway on the east, and Dairy Ashford on the west. The project is located in Key Map Grid 529 N, P, and Q.

CONTRACT COMPLETION AND COST: The Contractor, Angel Brothers Enterprises, Ltd has completed the work under the subject Contract. The project was completed on time with an additional 3 days approved by Change Order No. 3. The final cost of the project, including overrun and underrun of estimated unit price quantities and previously approved Change Order Nos.1-8 is \$7,349,092.14, a decrease of \$573,503.19 or 7.24% under the original Contract Amount.

REQUIRED AUTHORIZATION

20PJ45

Finance Department:	Other Authorization:	Other Authorization:  Carol Ellinger Haddock, P.E., Interim Deputy Director Engineering and Construction Division
----------------------------	-----------------------------	--

Date	SUBJECT: Accept Work for Beechnut Rehabilitation from Wilcrest to Kirkwood Road; WBS No. N-000765-0001-4; R-000500-0129-4; S-000500-0129-4.	Originator's Initials	Page 2 of 2
-------------	--	------------------------------	-----------------------

The decreased cost is a result of the difference between planned and measured quantities. This decrease is primarily the result of an underrun in various Base Unit Price Items and Extra Unit Price Items, which was not necessary to complete the project.

DBE PARTICIPATION: The DBE goal established for this project was 11.70%. According to Office of Business Opportunity, the participation was 14.30%. Contractor's DBE performance evaluation was rated Outstanding.

Left on HNP
DAR:CEH:JTM:HNP:BA:pj

H:\E&C Construction\SSC\PROJECT FOLDER\List of N Projects\N-000765-0001-4 (Beechnut)\21.0 Close-out Documentation\RCA\20PJ45.doc