TO: Mayor via City Secretary

REQUEST FOR COUNCIL ACTION

SUBJECT: Accept Work for City Wide Overlay Package #20; WBS No. N-321037-0069-4.	Page 1 of 2	Agenda Item #
FROM (Department or other point of origin):	Origination Date	Agenda Date
Department of Public Works and Engineering		
DIRECTOR'S SIGNATURE: Vale A. Rudick Dale A. Rudick, P.E., Director	Council District affected: B, C, D, H Date and identification of prior authorizing Council action:	
For additional information contact: 5/18/16		
Joseph T. Myers, P.E. Senior Assistant Director Phone: (832) 395-2355	Ordinance # 2014-0003 dat	ed: 01/08/2014
DECOMPANY (C.) D		

RECOMMENDATION: (Summary) Pass a motion to approve the final Contract Amount of \$5,556,787.52 or 2.06% over the original Contract Amount and under 5% contingency amount, accept the Work and authorize final payment.

Amount and Source of Funding: No additional funding required.

Total (original) appropriation of \$6,293,232.00 from Fund 4040 – METRO Projects Construction DDSRF.

PROJECT NOTICE/JUSTIFICATION: This project was part of the City Wide Overlay Program and was required to improve and maintain a safe road surface and accessibility

DESCRIPTION/SCOPE: The project consisted of the resurfacing of arterial and major thoroughfare streets with asphalt along with the repair and improvements to curbs and accessible ramps. The project involved the design and construction of hot mix asphaltic concrete, base repair and pavement markings as needed. The project was designed In-House with 365 calendar days allowed for construction. The project was awarded Durwood Greene Construction Co. with an original Contract Amount of \$5,444,850.00.

LOCATION: The project areas are located in major thoroughfares and arterials throughout the City of Houston.

Street	From	To	Key Map	Council District
Colquitt	Yupon	Montrose	493S	C
Dunlavy	Westheimer Rd.	W. Alabama	492V	C
Graustark	Alabama	Richmond	493S	C
Holcomb Blvd.	Edloe	Main	532G, 532F, 532E	C
Laura Koppe Road	Dodson	Hirsch	454F	Н
Mesa	Liberty Road	N. Green	455Q, L&G	В
Swingle	Scott	Cullen	573 Q & R	D
White Oak	Studewood	Houston Ave	493A, 492B, 493C	Н

CONTRACT COMPLETION AND COST: The Contractor, Durwood Greene Construction Co. has completed the work under the subject Contract. The project was completed on time with an additional 108 days approved by Change Order No. 1. The final cost of the project, including overrun and underrun of estimated unit price quantities is \$5,556,787.52, an increase of \$111,937.52 or 2.06% over the original Contract Amount and under 5% contingency amount.

REQUIRED AUTHORIZATION		20PJ65	
Finance Department:	Other Authorization:	Carol Ellinger Haddock Interim Deputy Director Engineering and Constr	r

Date	SUBJECT: Accept Work for City Wide Overlay Package #20; WBS No. N-321037-0069-4.	Originator's Initials	Pag 2 of
The increa	ased cost is a result of the difference between planned and measured quantities. This increase run in various Base Unit Price Items and Extra Unit Price Items, which was necessary to co	se is primarily t	he resu
I/W/SBE	PARTICIPATION: The M/W/SBE goal established for this project was 19%. According	ng to Office of)	
all	ty, the participation was 20.85%. Contractor's M/W/SBE performance evaluation was rate	d Outstanding.	
AR:CE F \E&C Const	:JTM:PK:JC:pj ruction\NSC\PROJECT FOLDER\N-321037-0069-4 (City Wide Overlay Package #20)\RCA\20PJ65.doc		