




TO: Mayor via City Secretary

REQUEST FOR COUNCIL ACTION

<b>SUBJECT:</b> Accept Work for Sanitary Sewer Rehabilitation by Cured-In-Place Pipe Method (LDS) WBS# R-002013-0031-4		<b>Page</b> 1 of 1	<b>Agenda Item #</b>
<b>FROM (Department or other point of origin):</b> Department of Public Works and Engineering		<b>Origination Date</b>	<b>Agenda Date</b>
<b>DIRECTOR'S SIGNATURE:</b>  Dale A. Rudick, P.E.		<b>Council District affected:</b> C and H	
<b>For additional information contact:</b>  Jason Iken, P.E. Senior Assistant Director <b>Phone:</b> (832) 395-4989		<b>Date and identification of prior authorizing Council action:</b> Ordinance No. 2012-1064, dated 12/12/2012	
<b>RECOMMENDATION: (Summary)</b> Pass a motion to approve the final contract amount of \$3,946,220.97, which is 4.93% over the original contract amount and under the 5% contingency amount, accept the work, and authorize final payment.			
<b>Amount and Source of Funding:</b> No additional funding required. <i>M.P. 8/15/2016</i> Original appropriation of \$3,978,942.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.			
<b>SPECIFIC EXPLANATION:</b> <p><b>PROJECT NOTICE/JUSTIFICATION:</b> This project was part of the Neighborhood Sewer Rehabilitation Program and was required to renew/replace various deteriorated neighborhood collection systems throughout the City. The project involved sanitary sewer rehabilitation by cured-in-place method. The purpose was to reduce sanitary sewer overflows, which was accomplished by renewal/rehabilitation of deteriorated collection systems.</p> <p><b>DESCRIPTION/SCOPE:</b> This project consisted of sanitary sewer rehabilitation by cured-in-place pipe method. The project was awarded to RePipe Construction, LLC with an original contract amount of \$3,760,897.39. The Notice to Proceed date was 04/23/2013 and the project had 540 calendar days for completion.</p> <p><b>LOCATION:</b> The work order project area was located at various locations within Council Districts C and H.</p> <p><b>CONTRACT COMPLETION AND COST:</b> The contractor, RePipe Construction, LLC, has completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$3,946,220.97, an increase of \$185,323.58 or 4.93% over the original contract amount. More diversion pumping was needed than anticipated.</p> <p>The final amount of this work order contract was not affected by Change Orders No. 1 and No. 2.</p> <p><b>MWDBE PARTICIPATION:</b> The MWDBE goal for this project was 18%. According to the Office of Business Opportunity, the actual participation was 19.42%. The contractor was awarded a "Outstanding" rating from the Office of Business Opportunity.</p> <p>DAR:JC:JI:DR:MB:al Attachments</p>			
<b>Project File 4258-55</b>		<b>REQUIRED AUTHORIZATION</b>	
<b>Finance Department</b>		<b>CUIC ID# 20JAI671</b>	
<b>Other Authorization:</b>		<b>Other Authorization:</b>  Jun Chang, P.E., D.WRE., Deputy Director Public Utilities Division	