





TO: Mayor via City Secretary

REQUEST FOR COUNCIL ACTION

SUBJECT: Accept Work for Sanitary Sewer Rehabilitation by Cured-In-Place Pipe Method (LDS) WBS# R-002013-0030-4		Page 1 of 1	Agenda Item #
FROM (Department or other point of origin): Department of Public Works and Engineering		Origination Date	Agenda Date
DIRECTOR'S SIGNATURE  Dale A. Rudick, P.E.		Council District affected: B, H and I	
For additional information contact:  Jason Iken, P.E. Senior Assistant Director Phone: (832) 395-4989		Date and identification of prior authorizing Council action: Ordinance No. 2012-907, dated 10/17/2012	
RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$3,480,321.23, which is 0.29% under the original contract amount, accept the work, and authorize final payment.			
Amount and Source of Funding: No additional funding required. <i>M.P. 8/19/2016</i> Original appropriation of \$3,695,130.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.			
SPECIFIC EXPLANATION: PROJECT NOTICE/JUSTIFICATION: This project was part of the Neighborhood Sewer Rehabilitation Program and was required to renew/replace various deteriorated neighborhood collection systems throughout the City. The project involved sanitary sewer rehabilitation by cured-in-place pipe method. The purpose was to reduce sanitary sewer overflows, which was accomplished by renewal/rehabilitation of deteriorated collection systems. DESCRIPTION/SCOPE: This project consisted of sanitary sewer rehabilitation by cured-in-place pipe method. The project was awarded to RePipe Construction, LLC with an original contract amount of \$3,490,599.60. The Notice to Proceed date was 02/13/2013 and the project had 540 calendar days for completion. LOCATION: The work order project area was located at various locations within Council Districts B, H, and I. CONTRACT COMPLETION AND COST: The contractor, RePipe Construction, LLC, has completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$3,480,321.23, a decrease of \$10,278.37 or 0.29% under the original contract amount. Less cured-in-place pipe was needed than anticipated. The final amount of this work order contract was not affected by Change Orders No. 1, No. 2 and No. 3. MWDBE PARTICIPATION: The MWDBE goal for this project was 18%. According to the Office of Business Opportunity, the actual participation was 16.84%. The contractor was awarded a "Satisfactory" rating from the Office of Business Opportunity. DAR:JC:JI:DR:MB:al  Attachments			
Project File 4258-54		REQUIRED AUTHORIZATION	
CUIC ID# 20JAI670			
Finance Department	Other Authorization:	Other Authorization:  Jun Chang, P.E., D. P.R.E., Deputy Director Public Utilities Division	