



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:
District B, District D, District I
Item Creation Date:

HPW-20AJK13 FY16 Ditch Rehab WO#1 Accept Work - T Construction

Agenda Item#:

Background:

SUBJECT: Accept Work for FY2016 Ditch Rehab Work Order #1.

RECOMMENDATION: (SUMMARY) Pass a motion to approve the final Contract Amount of \$1,595,172.20 or 0.30% under the original Contract Amount and accept the Work.

PROJECT NOTICE/JUSTIFICATION: This project was part of the Houston Public Works, Storm Water Maintenance Branch program and is required to clean and inspect existing underground storm sewer system.


PREVIOUS HISTORY: The original contract was approved by City Council on September 9, 2015 by Ordinance 2015-0854. City Council also approved a first amendment along with an additional allocation of funds on March 31, 2016, Ordinance 2016-0208, the amendment approved the extension of time to allow the ongoing work orders to be completed. This project consisted of removing all debris that was obstructing the flow of storm water and inspecting and televising storm sewer lines. The Work Orders were provided on an on-call basis to rehab the City's ditch systems. The contractor has de-silted and regraded approximately 8 miles of ditch lines in various locations throughout the City. The City of Houston designed the project with 700 calendar days allowed for construction. The project was awarded to T Construction LLC with an original Contract Amount of \$800,000.00, with an additional allocation of \$800,000.00 through the first amendment.

LOCATION: The project areas are in various locations in Council Districts B, D, I.

Work Order No.	Street	From	To	Key Map	Council District
1	Aldine Westfield	Aldine Meadows	Trenton	373V & Z; 413D, H, M, R & V	B
2	Almeda Genoa Road	SH 288	Mykawa	573P, Q, R, S & T; 574N, P, Q & R	D
3	Lee Road	Beltway 8	Townsan Road	374M, R & V	B
4	Almeda Genoa Road	Mykawa	Telephone	574R & 575N	D & I

CONTRACT COMPLETION AND COST: The Contractor, T Construction LLC, has completed the work under the subject Contract. The project was completed within the original Contract time. The final cost of the project, including overrun and underrun of estimated unit price is \$1,595,172.20, a decrease of \$4,827.80 or 0.30% under the original Contract Amount. The decreased cost is a result of the difference between planned and measured quantities.

M/WSBE PARTICIPATION: No City M/WBE participation goal is established for this project as the contract amount does not exceed the threshold of \$1,000,000.00 required for a goal oriented contract per Section 15-82 of the Code of Ordinances.


Carol Ellinger Haddock, P.E., Director
Houston Public Works

Prior Council Action:

Ordinance No. 2015-854, dated 09-09-2015
Ordinance No. 2016-0208, dated 03-31-2016

Amount of Funding:

No additional funding required.
(Original allocation of \$800,000.00 and a subsequent allocation of \$800,000.00 - Fund 2302 Stormwater).

Contact Information:

AJ Kessinger
Sr. Project Manager
Transportation & Drainage Operations
Storm Water Maintenance Branch
Phone: (832) 395-2957

ATTACHMENTS:

Description	Type
Location Maps	Backup Material
Prior Council Action	Backup Material
OBO Docs	Backup Material
Affidavit of Ownership & Tax Report	Backup Material
Estimate & Cert Unit Price Work	Backup Material
Affidavit of Work Performed	Backup Material
Subcontractor Payment Reporting Form	Backup Material
Certificate of Substantial Completion	Backup Material
Certificate of Final Completion	Backup Material
Final Consent of Surety	Backup Material