



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

ALL

Item Creation Date: 8/1/2018

HPW - 20SIW04 Accept Work / P2MG, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for FY2013 Local Drainage Project Construction Work Order #2.

RECOMMENDATION: (SUMMARY) Pass a motion to approve the final Contract Amount of \$1,568,146.01 or 4.54% over the original Contract Amount, accept the Work and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: This program was required to investigate and resolve existing localized storm water drainage problems reported by citizens.

DESCRIPTION/SCOPE: This program provided professional engineering services and construction to address necessary local storm water drainage system improvements citywide. It also addressed certain large-scale storm water drainage system repairs. The project was designed with 730 calendar days allowed for construction. The project was awarded to P2MG, LLC with an original Contract Amount of \$1,150,000.00.

LOCATION: The project area was Citywide. Work locations were anywhere within the City of Houston and its jurisdictional limits and were established by each work order.

CONTRACT COMPLETION AND COST: The Contractor, P2MG, LLC, has completed the work under the subject Contract. The project was completed beyond the established completion date with an additional 1,038 days approved by Change Order Nos. 2 and 3. The final cost of the project, including overrun and underrun of estimated unit price quantities and previously approved Change Order Nos. 1 and 3 is \$1,568,146.01, an increase of \$68,146.01 or 4.54% over the original Contract Amount and under 5% contingency amount. The increased cost is a result of the difference between planned and measured quantities.

MWSBE PARTICIPATION: The advertised M/WBE contract goal for this project was 16%. The M/WBE plan established for this project was 16%. According to Office of Business Opportunity, the participation was 38.96%. Contractor's M/WBE performance evaluation was rated Satisfactory based on its efforts. The contractor's rating was reduced from outstanding to satisfactory because it failed to make a good faith effort to utilize its SBE firms, Chief Solutions, Inc. and Lazer Construction Company, Inc.

Carol Ellinger Haddock, P.E., Director
Houston Public Works
WBS No. M-000126-0080-4

Prior Council Action:

Ordinance 2013-0440, dated 05-08-2013

Amount of Funding:

No additional funding required.

Total appropriation of \$1,745,000.00 from Fund 4042 - Street & Traffic Control & Storm Drainage – DDSRF

Contact Information:

Juan Chavira, PE, PMP, CEM
Assistant Director, Capital Projects
Phone: (832) 395-2441

ATTACHMENTS:

Description

Map

OBO

Affidavit of Ownership

Tax Report

Prior Council Action

Change Orders 1-3

Final Estimate

Type

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material