



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:
District A, District B, District I
Item Creation Date: 11/6/2017

20WWO714 - Accept Work/ Synagro of Texas – CDR, Inc.

Agenda Item#:

Background:

SUBJECT: Accept Work for Solids Removal from Wastewater Facilities, WBS# R-000265-0071-4.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$603,265.68, which is 3.24% under the original contract amount, accept the work, and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor removed, loaded, transported, and disposed accumulated solids/sand and grit from several wastewater treatment facilities and lift stations throughout the City. The contractor also performed condition evaluation of the cleaned process units and lift stations to identify the needed repair/rehabilitation.

DESCRIPTION/SCOPE: This project consisted of solids removal from wastewater facilities. The project was awarded to Synagro of Texas – CDR, Inc. with an original contract amount of \$623,455.00. The Notice to Proceed date was 05/24/2010, and the project duration had 438 calendar days for completion. The project duration of this work order contract was affected by Change Orders No.1, that added 73 calendar days to the original project duration of the 365 days.

LOCATION: This work order project was located at various locations within Council Districts A, B, and I.

CONTRACT COMPLETION AND COST: The contractor, Synagro of Texas - CDR, Inc. had completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$603,265.68, a decrease of \$20,189.32 or 3.24% under the original contract amount. With the nature of the work that was required to be performed, it was difficult to spend exactly one hundred percent of the contract amount.

MWDBE PARTICIPATION: No City MWDBE participation goal has been established for this project as the contract amount does not exceed the threshold of \$1,000,000.00 required for a goal-oriented contract per Section 15-82 of Code of Ordinance.

Carol Ellinger Haddock, P.E.
Acting Director, Department of Public Works and Engineering

Prior Council Action:

Ordinance No. 2010 - 324, dated 04/28/2010

Amount of Funding:

No additional funding required.

Original appropriation of \$669,628.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne
Acting Senior Assistant Director
Phone: (832) 395-5036

ATTACHMENTS:

Description

Caption
Council District Map

Type

Backup Material
Backup Material

Council District List
Contract Wage Rate and MWBE Compliance
Performance Evaluation & OBO's Waivers
Prior Council Action (Ordinance and RCA)
Tax Report
Affidavit of Ownership
Change Orders

Backup Material
Backup Material
Backup Material
Backup Material
Backup Material
Backup Material
Backup Material