CITY OF HOUSTON - CITY COUNCIL

Meeting Date:
District A, District B, District C, District D, District E, District G, District I, District K

Item Creation Date: 10/1/2018

HPW - 20WWO751 Accept Work/rePipe Construction, LLC dba IPR South Central, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Sanitary Sewer Rehabilitation by Cured-In-Place Pipe Method.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$3,739,466.10, which is 0.79% over the original contract amount and under the 5% contingency amount, accept the work, and authorize final payment.

<u>PROJECT NOTICE/JUSTIFICATION</u>: Under this project, the contractor provided sanitary sewer rehabilitation by cured-in-place pipe method to deteriorated sewer collection systems throughout the City.

DESCRIPTION/SCOPE: This project consisted of sanitary sewer rehabilitation by cured-in-place method. The project was awarded to rePipe Construction, LLC dba IPR South Central, LLC with an original contract amount of \$3,710,328.18. The Notice to Proceed date was 10/07/2015 and the project had 540 calendar days for completion.

LOCATION: This work order project was located at various locations within Council Districts A, B, C, D, E, G, I and K.

CONTRACT COMPLETION AND COST: The contractor, rePipe Construction, LLC dba IPR South Central LLC, has completed the work under the contract. The contract was completed within the contract time with an additional 180 days approved by Change Order No. 2. The final cost of the project is \$3,739,466.10, an increase of \$29,137.92 or 0.79% over the original contract amount. More cleaning of sewers and cured-in-place pipe of 42" sewers were needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1 and No. 2.

MWDBE PARTICIPATION: The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 13.12%. The contractor was awarded an "Satisfactory" rating from the Office of Business Opportunity.

Carol Éllinger Haddock, P.E.

Director

Houston Public Works

WBS# R-000266-0231-4

File No. 4258-64

Prior Council Action:

Ordinance No. 2015-265, dated 04/01/2015

Amount of Funding:

No additional funding required.

Original appropriation of \$3,925,845.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne Senior Assistant Director Phone: (832) 395-5036

ATTACHMENTS:

Description Type Council District Map Backup Material Council District List Backup Material Contract Wage Rate and MWBE Compliance Backup Material Performance Evaluation Backup Material Prior Council Action Backup Material Tax Report Backup Material Affidavit of Ownership Backup Material Change Orders Backup Material Final Pay Estimate Items Backup Material