



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District B, District C, District G, District K

Item Creation Date: 8/20/2020

HPW - 20WWO924 Accept Work/PM Construction & Rehab, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Sanitary Sewer Rehabilitation by Sliplining and Pipe Bursting Methods.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$3,630,400.34, which is 2.55% under the original contract amount, accept the work, and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor provided sanitary sewer rehabilitation by sliplining and pipe bursting methods to deteriorated sewer collection systems throughout the City.


DESCRIPTION/SCOPE: This project consisted of sanitary sewer point repairs, pipe replacement and pipe bursting. The project was awarded to PM Construction & Rehab, LLC with an original contract amount of \$3,725,431.58. The Notice to Proceed date was 06/23/2016 and the project had 540 calendar days for completion.

LOCATION: This work order project was located at various locations within Council Districts B, C, G and K.

CONTRACT COMPLETION AND COST: The contractor, PM Construction & Rehab, LLC, has completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$3,630,400.34, a decrease of \$95,031.24 or 2.55% under the original contract amount. Less pavement restoration was needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1 and No. 2.

MWDBE PARTICIPATION: The advertised MWDBE contract goal for this project was 21.66%. The MWBE plan established for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 19.13%. The Contractor's MWBE performance evaluation was rated Satisfactory due to Good Faith Efforts.

 10/27/2020
Carol Haddock, P.E.
Director
Houston Public Works

WBS# R-000266-0238-4
File No. 4257-149

Prior Council Action:

Ordinance No. 2015-990 dated 10/14/2015

Amount of Funding:

No additional funding required.

Original appropriation of \$3,971,703.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne
Senior Assistant Director
Phone: (832) 395-5036

ATTACHMENTS:

Description	Type
Council District Map	Backup Material
Council District List	Backup Material
Change Orders	Backup Material
Prior RCA and Ordinance	Backup Material

Final RCA and Ordinance

OBO Information

Final Estimate

Work Order Maps

00455 - Ownership Information & Tax Report

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material