



SUBJECT: Accept Work for Fire Hydrant Replacement, WBS No. S-000035-0191-4	Category	Page 1 of <u>1</u>	Agenda Item #
--	-----------------	------------------------------	-------------------------

FROM (Department or other point of origin): Department of Public Works and Engineering	Origination Date	Agenda Date
--	-------------------------	--------------------

DIRECTOR'S SIGNATURE:  Dale A. Rudick, P.E.	Council District affected: All
--	--

For additional information contact: Yvonne W. Forrest Senior Assistant Director  Phone: (832) 395-2847	Date and identification of prior authorizing Council action: Ordinance No. 2013-274, dated 03/27/2013
--	---

RECOMMENDATION: (Summary)
Pass a motion to approve the final contract amount of \$1,584,232.34 or 1.11% over the original contract amount, and under the 5 % contingency amount, accept the work, and authorize final payment.

Amount and Source of Funding: No additional funding is required. Original appropriation of \$1,670,144.00 from the Water and Sewer System Consolidated Construction Fund No. 8500. *M.P. 8/26/2015*

PROJECT NOTICE/JUSTIFICATION: This project was required to replace damaged or irreparable fire hydrants throughout the City.

DESCRIPTION/SCOPE: This project consisted of the replacement of fire hydrants and valves, the height correction of fire hydrants, and the relocation of fire hydrants and ancillary work. The project was awarded to Grava, LLC with an original contract amount of \$1,566,803.50. The Notice to Proceed date was 04/15/2013 and the project had 365 calendar days for completion.


LOCATION: The work performed under the contract included all locations within all Council Districts.

CONTRACT COMPLETION AND COST: The Contractor, Grava, LLC, has completed the work under the contract. The final cost of the project, including overrun and underrun of estimated bid quantities is \$1,584,232.34 an increase of \$17,428.84 or 1.11% over the original contract amount.

M/WSBE PARTICIPATION: The MWBE goal for this project was 20%. According to Office of Business Opportunity, the actual participation was 26.05%. The contractor was awarded an "Outstanding" rating.

DAR:JC:YWF:SA:SM:ebm

File No. WA11128 CUIC ID# 20YWF69

Finance Department:	Other Authorization:	Other Authorization:  Jun Chang, P.E., D.WRE, Deputy Director Public Utilities Division
----------------------------	-----------------------------	---