



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

ALL

Item Creation Date: 11/7/2024

HPW – 20WVO1133 Accept Work / T Construction, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Wastewater Collection System Rehabilitation and Renewal.

RECOMMENDATION: (SUMMARY) Pass a motion to approve the final contract amount of \$1,906,858.70 or 2.77% over the original contract amount, accept the Work and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: This project was part of the Neighborhood Sewer Rehabilitation Program and was required to renew/replace various deteriorated neighborhood collection systems throughout the City. The project involved wastewater collection system rehabilitation and renewal. The purpose was to reduce sanitary sewer overflows, which was accomplished by renewal/rehabilitation of deteriorated collection systems.


DESCRIPTION/SCOPE: This project consisted of wastewater collection system rehabilitation and renewal. The project was awarded to T Construction, LLC with 540 calendar days allowed for construction and an original contract amount of \$1,855,392.64.

LOCATION: The projects are located throughout the City of Houston.

CONTRACT COMPLETION AND COST: The contractor, T Construction, LLC, has completed the work under the subject contract. The project was completed within the original contract time. The final cost of the project, including overrun and underrun of estimated unit price quantities is \$1,906,858.70, an increase of \$51,446.06 or 2.77% over the original contract amount and under the 5% contingency amount. The increased cost is a result of the difference between planned and measured quantities.

M/WSBE PARTICIPATION: The advertised and awarded M/WBE contracts goals for this project were 12.94% MBE and 8.72% WBE. According to the Office of Business Opportunity, the actual participation achieved on this project was 12.98% MBE and 15.80% WBE. The standard for meeting MWBE participation goals is the demonstration of Good Faith Efforts. The Contractor's M/WBE performance on this project was rated Satisfactory for the following reasons: The Prime exceeded the WBE goal and met the MBE while making good faith efforts to utilize goal credit subcontractors. For the reasons listed, the Contractor's performance meets the intent and the spirit of the City's MWBE program.

DocuSigned by:

 12/5/2024
BE463EF0DF454EB...

Randall V. Macchi, Director
Houston Public Works

WBS No. R-000266-0263-4
File No. 4235-95

Prior Council Action:

Ordinance No. 2018-0097, dated 02-14-2018

Amount and Source of Funding:

No additional funding required.

Original appropriation of \$1,978,162.00 from Fund No. 8500 – Water and Sewer System Consolidated Construction. This project was eligible for low interest funding through a State Revolving Fund (SRF) Equivalency loan.

Contact Information:

Name	Service Line	Contact No.
Roberto Medina, Interim Chief of Staff	DO-HPW Government Relations	832.395.2456
Maria Perez, HPW Agenda Coordinator	DO-HPW Government Relations	832.395.2282
Dr. Joseph G. Majdalani, P.E., Senior Assistant Director	HPW Houston Water	832.395.8530

ATTACHMENTS:

Description

Council Districts Map
Location List
OBO Documents
Prior Council Action
Ownership Information Form & Tax Report
Change Order Nos. 1 & 2
Final Estimate

Type

Backup Material
Backup Material
Backup Material
Backup Material
Backup Material
Backup Material
Backup Material