



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District A, District C, District E, District G, District I

Item Creation Date: 9/9/2025

HPW-20PMO214 Accept Work/Grava, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for FY2023 Roadway Rehabilitation Project #2.

RECOMMENDATION: (SUMMARY) Pass a motion to approve the final contract amount of \$7,103,465.11 or 1.48% over the original contract amount, accept the Work and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: This project was part of the Roadway Rehabilitation program and provided work authorizations on a location-by-location basis, as needed, to preserve, repair, rehabilitate, or reconstruct the street to a condition that could be effectively used for its designated functional purpose.

DESCRIPTION/SCOPE: This project consisted of providing construction services that included but not limited to the construction, repair, rehabilitation, removal, disposal, and/or replacement of roadway pavement and other pavement related improvements. The project was awarded to Grava, LLC with 365 calendar days allowed for construction and an original contract amount of \$7,000,000.00.

LOCATION: The projects are located in Council-Districts A,C,E,G, and I.

CONTRACT COMPLETION AND COST: The contractor, Grava, LLC, has completed the work under the subject contract. The project was completed within the original contract time. The final cost of the project, including overrun and underrun of estimated unit price quantities and previously approved Change Orders Nos. 1, 2, 3, 4, and 5 is \$7,103,465.11, an increase of \$103,465.11 or 1.48% over the original contract amount and under the 5% contingency amount. The increased cost is a result of the difference between planned and measured quantities.

MWSBE PARTICIPATION: The advertised MWSBE contract goals for this project were 13.00% MBE, 3.00% WBE, and 4.00% SBE. The approved goals at award remained the same. According to the Office of Business Opportunity, the actual participation achieved was 27.63% MBE, 4.74% WBE, and 11.73% SBE. The Prime exceeded the awarded goals across all categories and utilized all goal credit subcontractors. As a result, the MWSBE performance on this project is rated Outstanding and is considered to have fully met the Good Faith Efforts requirements mandated by the City's MWSBE Program.

DocuSigned by:

10/14/2025

—R5483EF007454EB—
Randall V. Macchi, JD

Director, Houston Public Works

WBS No. N-321040-0068-4

Prior Council Action:

Ordinance No. 2023-0372, dated 05-24-2023

Amount and Source of Funding:

No additional funding required.

Original appropriation of \$8,275,000.00 from Fund No. 4040 - Metro Projects Construction DDSRF.

Contact Information:

Name	Service Line	Contact No.
Roberto Medina, Assistant Director	DO-HPW Council Liaison Office	832.395.2456
Maria Perez, HPW Agenda Coordinator	DO-HPW Council Liaison Office	832.395.2282
Patricia Campbell, Senior Assistant Director	HPW-TDO	832.395.2226

ATTACHMENTS:

Description	Type
Maps	Backup Material
OBO Documents	Backup Material
Prior Council Action	Backup Material
Ownership Information Form & Tax Report	Backup Material
Change Order Nos. 1-5	Backup Material
Final Estimate	Backup Material