



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:
District A, District B, District H
Item Creation Date: 8/10/2017

20JAI713 Accept Work/PM Construction & Rehab, LLC

Agenda Item#:

Summary:

Background:

SUBJECT: Accept Work for Sanitary Sewer Rehabilitation by Sliplining and Pipe Bursting Methods.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$3,884,587.16, which is 4.08% under the original contract amount, accept the work, and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor provided sanitary sewer rehabilitation by sliplining and pipe bursting methods to deteriorated sewer collection systems throughout the City.

DESCRIPTION/SCOPE: This project consisted of sanitary sewer rehabilitation by sliplining and pipe bursting methods. The project was awarded to PM Construction & Rehab, LLC with an original contract amount of \$4,049,950.13. The Notice to Proceed date was 07/10/2013 and the project had 540 calendar days for completion.

LOCATION: This work order project was located at various locations within Council Districts A, B and H.

CONTRACT COMPLETION AND COST: The contractor, PM Construction & Rehab, LLC, has completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$3,884,587.16, a decrease of \$165,362.97 or 4.08% under the original contract amount. Less pipe bursting was needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1, No. 2 and No. 3.

MWDBE PARTICIPATION: The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 22.35%. The contractor was awarded an "Outstanding" rating from the Office of Business Opportunity.

Carol Ellinger Haddock, P.E.
Acting Director
Department of Public Works and Engineering

WBS# R-000266-0201-4
File No. 4257-136

Prior Council Action:

Ordinance No. 2013-492, dated 05/29/2013

Amount of Funding:

No additional funding required.

Original appropriation of \$4,312,448.00 from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Jason Iken, P.E.
Senior Assistant Director
Phone: (832) 395-4989

