



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District A, District B, District C, District D, District F, District G, District H, District I, District J

Item Creation Date: 5/8/2018

20WWO735 Accept Work/Portland Utilities Construction Company, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Sanitary Sewer Rehabilitation by Sliplining and Pipe Bursting Methods.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$5,478,108.53, which is 4.15% over the original contract amount under the 5% contingency amount, accept the work, and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor provided sanitary sewer rehabilitation by sliplining and pipe bursting methods to deteriorated sewer collection systems throughout the City.


DESCRIPTION/SCOPE: This project consisted of sanitary sewer rehabilitation by sliplining and pipe bursting methods. The project was awarded to Portland Utilities Construction Company, LLC with an original contract amount of \$5,260,019.25. The Notice to Proceed date was 04/16/2013 and the project had 730 calendar days for completion.

LOCATION: This work order project was located at various locations within Council Districts A, B, C, D, F, G, H, I and J.

CONTRACT COMPLETION AND COST: The contractor, Portland Utilities Construction Company, LLC, has completed the work under the contract. The contract was completed within the contract time with an additional 240 days approved by Change Order No 3 and No. 4. The final cost of the project is \$5,478,108.53, an increase of \$218,089.28 or 4.15% over the original contract amount. More removal of existing liner from host pipe was needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1, No. 2, No. 3, No. 4, No. 5 and No. 6.

MWDBE PARTICIPATION: The MWDBE goal for this project was 24.00%. According to the Office of Business Opportunity, the actual participation was 28.37%. The contractor was awarded an "Outstanding" rating from the Office of Business Opportunity.


 Carol Ellinger Haddock, P.E.
 Director
 Houston Public Works

WBS# R-000266-0199-4
 File No. 4257-134

Prior Council Action:

Ordinance No. 2013-66, dated 01/23/2013

Amount of Funding:

No additional funding required.

Original appropriation of \$5,613,020.00 from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne
 Senior Assistant Director
 Phone: (832) 395-5036

ATTACHMENTS:

Description	Type
<u>Caption</u>	Backup Material
<u>Council District Map</u>	Backup Material
<u>Council District List</u>	Backup Material
<u>Contract Wage Rate and MWBE Compliance</u>	Backup Material
<u>Performance Evaluation</u>	Backup Material
<u>Prior Council Action</u>	Backup Material
<u>Tax Report</u>	Backup Material
<u>Affidavit of Ownership</u>	Backup Material
<u>Change Orders</u>	Backup Material