

CITY OF HOUSTON - CITY COUNCIL

Meeting Date:
District B, District F, District G, District H, District K
Item Creation Date: 7/26/2018

HPW-20WWO744 Accept Work/Nerie Construction, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Wastewater Collection System Rehabilitation and Renewal.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$974,796.36, which is 1.30% under the original contract amount, accept the work, and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor provided wastewater collection system rehabilitation and renewal to deteriorated sewer collection systems throughout the City.

<u>DESCRIPTION/SCOPE</u>: This project consisted of sanitary sewer rehabilitation by point repair methods. The project was awarded to Nerie Construction, LLC with an original contract amount of \$987,656.26. The Notice to Proceed date was 08/11/2014 and the project had 730 calendar days for completion.

LOCATION: This work order project was located at various locations within Council Districts B, F, G, H and K.

CONTRACT COMPLETION AND COST: The contractor, Nerie Construction, LLC, has completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$974,796.36, a decrease of \$12,859.90 or 1.30% under the original contract amount. Less point repairs and pipe replacement were needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1, No. 2 and No. 3.

MWDBE PARTICIPATION: The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 14.03%. The contractor was awarded an "Satisfactory" rating from the Office of Business Opportunity.

Carol Ellinger Haddock, P.E.

Director

Houston Public Works

WBS# R-000266-0206-4

File No. 4235-72

Prior Council Action:

Ordinance No. 2014-299, dated 04/09/2014

Amount of Funding:

No additional funding required.

Original appropriation of \$1,057,039.00 from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne Senior Assistant Director Phone: (832) 395-5036

ATTACHMENTS:

Description Type

1340 Description Backup Material Council District Map Backup Material Council District List Contract Wage Rate and MWBE Compliance Backup Material Performance Evaluation Backup Material Backup Material Prior Council Action Tax Report Backup Material Backup Material Affidavit of Ownership Backup Material Change Orders