## S LE SUI O

## **CITY OF HOUSTON - CITY COUNCIL**

Meeting Date:

District A, District B, District C, District D, District E, District F, District G, District H, District I, District J, District K

Item Creation Date: 9/27/2018

HPW-20WWO754 Accept Work/Nerie Construction, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Wastewater Collection System Rehabilitation and Renewal (Force Main).

**RECOMMENDATION**: (Summary) Pass a motion to approve the final contract amount of \$898,979.75, which is 1.96% over the original contract amount and under the 5% contingency amount, accept the work, and authorize final payment.

**PROJECT NOTICE/JUSTIFICATION:** Under this project, the contractor provided wastewater collection system rehabilitation and renewal to deteriorated sewer collection systems throughout the City.

**DESCRIPTION/SCOPE**: This project consisted of sanitary sewer rehabilitation by point repair method. The project was awarded to Nerie Construction, LLC with an original contract amount of \$881,663.98. The Notice to Proceed date was 12/01/2016 and the project had 730 calendar days for completion.

LOCATION: This work order project was located at various locations within Council Districts A, B, C, D, E, F, G, H, I, J and K.

CONTRACT COMPLETION AND COST: The contractor, Nerie Construction, LLC, has completed the work under the contract. The contract was completed within the contract time. The final cost of the project is \$898,979.75, an increase of \$17,315.77 or 1.96% over the original contract amount. More sanitary sewer force main point repairs and extra excavation by machine removing cement stabilized sand/concrete encased services were needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1 and No. 2.

**MWDBE PARTICIPATION:** The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 18.13%. The contractor was awarded an "Satisfactory" rating from the Office of Business Opportunity.

arol Ellinger Haddock, P.E.

Director

Houston Public Works

WBS# R-000035-0017-4 File No. 4235-79

**Prior Council Action:** 

Ordinance No. 2015-812, dated 08/26/2015

**Amount of Funding:** 

No additional funding required.

Original appropriation of \$955,747.00 from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne

Senior Assistant Director Phone: (832) 395-5036

## ATTACHMENTS:

Description
Council District Map
Council District List
Contract Wage Rate and MWBE Compliance
Performance Evaluation
Prior Council Action
Tax Report
Affidavit of Ownership
Change Orders
Final Pay Estimate Items

Type
Backup Material
Backup Material