



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District A, District B, District C, District D, District E, District F, District G, District H, District K

Item Creation Date: 10/9/2018

HPW - 20WWO807 Accept Work/PM Construction & Rehab, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Sanitary Sewer Rehabilitation by Sliplining and Pipe Bursting Methods.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$6,291,560.89, which is 3.52% under the original contract amount, accept the work, and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor provided sanitary sewer rehabilitation by sliplining and pipe bursting methods to deteriorated sewer collection systems throughout the City.

DESCRIPTION/SCOPE: This project consisted of sanitary sewer rehabilitation by sliplining and pipe bursting methods. The project was awarded to PM Construction & Rehab, LLC with an original contract amount of \$6,520,964.23. The Notice to Proceed date was 11/05/2014 and the project had 730 calendar days for completion.

LOCATION: This work order project was located at various locations within Council Districts A, B, C, D, E, F, G, H and K.

CONTRACT COMPLETION AND COST: The contractor, PM Construction & Rehab, LLC, has completed the work under the contract. The contract was completed within the contract time with an additional 240 days approved by Change Orders No. 1 and No. 2. The final cost of the project is \$6,291,560.89 a decrease of \$229,403.34 or 3.52% under the original contract amount. Less pavement replacement was needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1 and No. 2.

MWDBE PARTICIPATION: The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 12.02%. The contractor was awarded an "Satisfactory" rating from the Office of Business Opportunity.

Carol Ellinger Haddock, P.E.
Director
Houston Public Works

WBS# R-000266-0208-4

File No. 4257-138

Prior Council Action:

Ordinance No. 2013-971, dated 10/23/2013

Amount of Funding:

No additional funding required.

Original appropriation of \$6,937,012.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne
Senior Assistant Director

