



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:
District G, District H
Item Creation Date: 10/12/2018

HPW- 20WWO808 Accept Work/Portland Utilities Construction Company, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Site Specific Sanitary Sewer Rehabilitation by Pipe Bursting and Cured-In-Place Pipe Methods.

RECOMMENDATION: (Summary) Pass a motion to approve the final contract amount of \$1,362,559.11, which is 0.50% over the original contract amount and under the 5% contingency amount, accept the work, and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor provided site specific sanitary sewer rehabilitation by pipe bursting and cured-in-place pipe methods to deteriorated sewer collection systems throughout the City.

DESCRIPTION/SCOPE: This project consisted of site specific sanitary sewer rehabilitation by pipe bursting and cured-in-place pipe methods. The project was awarded to Portland Utilities Construction Company, LLC with an original contract amount of \$1,355,728.48. The Notice to Proceed date was 05/26/2016 and the project had 365 calendar days for completion.

LOCATION: This work order project was located within Council Districts G and H.

CONTRACT COMPLETION AND COST: The contractor, Portland Utilities Construction Company, LLC, has completed the work under the contract. The contract was completed within the contract time with an additional 450 days approved by Change Orders No. 2, No. 3, and No. 4. The final cost of the project is \$1,362,559.11, an increase of \$6,830.63 or 0.50% over the original contract amount. More hand excavated service reconnections were needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1, No. 2, No. 3 and No. 4.

MWDBE PARTICIPATION: The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 38.74%. The contractor was awarded an "Outstanding" rating from the Office of Business Opportunity.


David Ellinger Haddock, P.E.

Director
Houston Public Works

WBS# R-000266-0247-4
File No. 4235-85

Prior Council Action:

Ordinance No. 2016-296, dated 04/13/2016

Amount of Funding:

No additional funding required.

Original appropriation of \$1,453,515.00 from Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Shannon Dunne
Senior Assistant Director
Phone: (281) 895-5000

Phone: (852) 395-5036

ATTACHMENTS:

Description

Council District Maps

Council District List

Contract Wage Rate and MWBE Compliance

Performance Evaluation

Prior Council Action

Tax Report

Affidavit of Ownership

Change Orders

Final Pay Estimate Items

Type

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material