



**CITY OF HOUSTON - CITY COUNCIL**

Meeting Date:

District A, District B, District C, District D, District E, District F, District G, District H, District I, District K

Item Creation Date: 10/2/2019

HPW - 20WWO895 Accept Work/Portland Utilities Construction Company, LLC

Agenda Item#:

**Background:**

**SUBJECT:** Accept Work for Sanitary Sewer Rehabilitation by Sliplining and Pipe Bursting Methods.

**RECOMMENDATION:** (Summary) Pass a motion to approve the final contract amount of \$3,320,836.31, which is 1.62% under the original contract amount, accept the work, and authorize final payment.

**PROJECT NOTICE/JUSTIFICATION:** Under this project, the contractor provided sanitary sewer rehabilitation by sliplining and pipe bursting methods to deteriorated sewer collection systems throughout the City.


**DESCRIPTION/SCOPE:** This project consisted of sanitary sewer point repairs, pipe replacement and pipe bursting. The project was awarded to Portland Utilities Construction Company, LLC with an original contract amount of \$3,375,572.50. The Notice to Proceed date was 11/17/2016 and the project had 540 calendar days for completion.

**LOCATION:** This work order project was located at various locations within Council Districts A, B, C, D, E, F, G, H, I and K.

**CONTRACT COMPLETION AND COST:** The contractor, Portland Utilities Construction Company, LLC, has completed the work under the contract. The contract was completed within the contract time with an additional 30 days approved by Change Order No. 7. The final cost of the project is \$3,320,836.31, a decrease of \$54,736.19 or 1.62% under the original contract amount. Less pavement restoration was needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1, No. 2, No. 3, No. 4, No. 5, No. 6 and No. 7.

**MWDBE PARTICIPATION:** The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 35.16%. The contractor was awarded an "Satisfactory" rating from the Office of Business Opportunity.

  
Carol Ellinger Haddock, P.E.  
Director  
Houston Public Works

WBS# R-000266-0239-4  
File No. 4257-150

**Prior Council Action:**

Ordinance No. 2016-0018 dated 01/06/2016

**Amount of Funding:**

No additional funding required.

Original appropriation of \$3,604,351.00 for construction and contingencies from Water and Sewer System Consolidated Construction Fund No. 8500.

**Contact Information:**

Shannon Dunne  
Senior Assistant Director  
Phone: (832) 395-5036

**ATTACHMENTS:**

Description	Type
Council District Map	Backup Material
Council District List	Backup Material

Change Orders

Prior RCA & Ordinance

OBO Information

Final Estimate

Affidavit of Ownership & Tax Report

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material