

Summary of MWSDBE Activities

Project Description: W. Tidwell(Tanner) & Hempstead Highway Intersection N-000589-0002-4
Prime Contractor: Metro City Construction
Amount of Contract: \$1,306,705.00

MWSDBE Goal at award of contract: 17%
MWSDBE actual participation: 14.68 %

| Original MWSDBEs listed on RCA & Letter of Intent | MWSDBEs Used: | List of original MWSDBE, that were not used: |
|---|--|--|
| D. Solis Trucking Traf-Tex, Inc. | D. Solis Trucking Traf-Tex, Inc. | Not Applicable |
| Batterson, LLP El Dorado Paving Company | Batterson, LLP El Dorado Paving Company | |
| | | |
| | | |
| | | |

If goal was not achieved, list the amount and percentage of shortage. Briefly state the reason given by prime why goal was not achieved and why the original MWSDBEs listed in the RCA were not used:
 Prime was not credited with 100% for their use of D. Solis Trucking, who used Owner Operators as noncertified vendors.

Briefly state reason given by MWSDBE why they were not used or not used to the full amount originally projected:
 Prime confirmed they were only able to give as much opportunity for work as was available.

James Garza
 Contract Compliance Officer

Morris M. Scott
 Approved by:
 Morris M. Scott, Division Manager
 Contract Compliance Section

June 10, 2015
 Date