



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District A, District B, District C, District D, District E, District F, District G, District H, District I, District K

Item Creation Date: 8/5/2024

HPW-20SWO173 Accept Work/DL Glover Inc.

Agenda Item#:

Background:

SUBJECT: Accept Work for FY 2022 Local Drainage Program (LDP) Contract #1.

RECOMMENDATION: (SUMMARY) Pass a motion to approve the final Contract Amount of \$2,981,773.86 or 0.61% under the original Contract Amount, accept the Work and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: This project was part of the Transportation & Drainage Operations Program and provided work authorizations on a location-by-location basis as needed, to preserve, repair, rehabilitate or reconstruct the storm water drainage asset to such a condition that it may be effectively used for its designated functional purpose.


DESCRIPTION/SCOPE: This project consisted of construction services to resolve localized storm water drainage problems. The scope was established by each work authorization. The Contract duration for this project was 730 calendar days. The project was awarded to DL Glover, Inc. with an original Contract Amount of \$3,000,000.00.

LOCATION: The projects were located throughout the City of Houston.

CONTRACT COMPLETION AND COST: The Contractor, DL Glover, Inc., has completed the work under the subject Contract. The project was completed beyond the established completion date with an additional 180 days approved by Change Order No. 2. The final cost of the project, including overrun and underrun of estimated unit price quantities is \$2,981,773.86, a decrease of \$18,226.14 or 0.61% under the original Contract Amount. The decreased cost is a result of the difference between planned and measured quantities.

M/WSBE PARTICIPATION: The advertised and awarded M/WSBE contract goals for this project were 7% MBE and 2% WBE. According to the Office of Business Opportunity, the actual participation achieved on this project was 7.53% MBE and 4.94% WBE. The M/WSBE performance on this project was rated Satisfactory for the following reasons: The MBE goal was met, the WBE goal was exceeded, and all goal subcontractors utilized to capacity. For the reasons listed, the MWSBE performance meets the good faith efforts requirements mandated by the City's MWSBE Program.

DocuSigned by:

 9/6/2024
BE483EF0DE454EB
Randall V. Macchi, Chief Operating Officer
Houston Public Works

WBS No(s). M-420126-0118-4

Prior Council Action:

Ordinance No. 2021-0786, dated 09-08-2021

Amount and Source of Funding:

No additional funding required.

Total (original) appropriation of \$3,450,000.00 from Fund 4042- Dedicated Drainage and Street Renewal Capital Fund-Drainage Charge

Contact Information:

Name	Service Line	Contact No.
Roberto Medina, Interim Chief of Staff	DO-HPW Government Relations	832.395.2456
Maria Perez, HPW Agenda Coordinator	DO-HPW Government Relations	832.395.2282
Johana Clark, P.E., Acting Deputy Director	Transportation & Drainage Operations	832.395.2274

ATTACHMENTS:

Description

Project List
Maps
OBO Documents
Prior Council Action
Ownership Information Form & Tax Report
Change Orders
Final Estimate

Type

Backup Material
Backup Material
Backup Material
Backup Material
Backup Material
Backup Material
Backup Material