



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

ALL

Item Creation Date: 7/21/2025

HPW-20DWO125 Accept Work/Textkota Enterprises, LLC

Agenda Item#:

Background:

SUBJECT: Accept Work for Misc. Small Diameter, Fire Hydrant, Valves & Water Lines.

RECOMMENDATION: (SUMMARY) Pass a motion to approve the final contract amount of \$4,791,688.02 or 4.51% over the original amount, accept the Work and authorize final payment.

PROJECT NOTICE/JUSTIFICATION: This project was part of the Water Utility Systems Capital Improvement Plan and was required to provide for the removal, disposal and installation of new small diameter waterline valves, fire hydrants and related work.


DESCRIPTION/SCOPE: This work order project consisted of the rehabilitation of small diameter waterline valves, fire hydrants and some small diameter water lines that were determined to be defective in the drinking water distribution system. The project was awarded to Textkota Enterprises, LLC with 730 calendar days allowed for construction and an original amount of \$4,584,834.22.

LOCATION: The projects are located throughout the City of Houston.

CONTRACT COMPLETION AND COST: The contractor, Textkota Enterprises, LLC, has completed the work under the subject contract. The project was completed within the original contract time. The final cost of the project, including overrun and underrun of estimated unit price quantities is \$4,791,688.02, an increase of \$206,853.80 or 4.51% over the original contract amount and under the 5% contingency amount. The increased cost is a result of the difference between planned and measured quantities.

M/WSBE PARTICIPATION: The advertised MWBE contract goals for this project were 15.00% MBE and 8.00% WBE. The approved goals matched those at award. According to the Office of Business Opportunity, the actual participation achieved was 15.15% MBE and 12.21% WBE. The MWSBE performance on this project was rated Outstanding for the following reasons: The Prime exceeded both the MBE and WBE goals and utilized all goal credit subcontractors to the fullest extent possible. Based on these outcomes, the MWSBE performance meets the Good Faith Efforts requirements mandated by the City's MWSBE Program.

DocuSigned by:

 9/12/2025
 BE463EF0DF454EB...
 Randall V. Macchi, JD
 Director, Houston Public Works

WBS No. S-000700-0078-4, File No. WA 11303

Prior Council Action:

Ordinance No. 2023-0488, dated 06-21-2023

Amount and Source of Funding:

No additional funding required.

Original appropriation of \$5,203,317.64 from Fund No. 8500 – Water and Sewer System Consolidated Construction Fund.

Contact Information:

Name	Service Line	Contact No.
Roberto Medina, Assistant Director	DO-HPW Council Liaison Office	832.395.2456
Maria Perez, HPW Agenda Coordinator	DO-HPW Council Liaison Office	832.395.2282
Gabriel Mussio, Senior Assistant Director	HPW Houston Water	832.395.4947

ATTACHMENTS:

Description	Type
Council District Map	Backup Material
Location List	Backup Material

OBO Documents
Prior Council Action
Ownership Information Form & Tax Report
Final Estimate

Backup Material
Backup Material
Backup Material
Backup Material