



**CITY OF HOUSTON - CITY COUNCIL**

Meeting Date:

District A, District B, District C, District D, District F, District G, District H, District I, District J, District K

Item Creation Date: 5/8/2018

20WWO736 Accept Work/Layne Inliner, LLC

Agenda Item#:

**Background:**

**SUBJECT:** Accept Work for Sanitary Sewer Rehabilitation by Cured-in-Place Pipe Method.

**RECOMMENDATION:** (Summary) Pass a motion to approve the final contract amount of \$3,385,877.77, which is 1.24% under the original contract amount, accept the work, and authorize final payment.

**PROJECT NOTICE/JUSTIFICATION:** Under this project, the contractor provided sanitary sewer rehabilitation by cured-in-place pipe method to deteriorated sewer collection systems throughout the City.

**DESCRIPTION/SCOPE:** This project consisted of sanitary sewer rehabilitation by cured-in-place pipe method. The project was awarded to Layne Inliner, LLC with an original contract amount of \$3,428,238.93. The Notice to Proceed date was 06/26/2014 and the project had 540 calendar days for completion.

**LOCATION:** This work order project was located at various locations within Council Districts A, B, C, D, F, G, H, I, J and K.

**CONTRACT COMPLETION AND COST:** The contractor, Layne Inliner, LLC, has completed the work under the contract. The contract was completed within the contract time with an additional 240 days approved by Change Order No 1 and No. 2. The final cost of the project is \$3,385,877.77, a decrease of \$42,361.16 or 1.24% under the original contract amount. Fewer sewer cleanouts were needed than anticipated.

The final amount of this work order contract was not affected by Change Orders No. 1 and No. 2.

**MWDBE PARTICIPATION:** The MWDBE goal for this project was 21.66%. According to the Office of Business Opportunity, the actual participation was 23.55%. The contractor was awarded an "Satisfactory" rating from the Office of Business Opportunity.

- 

Carol Ellinger Haddock, P.E.  
Director  
Houston Public Works

WBS# R-000295-0050-4  
File No. 4258-57

**Prior Council Action:**

Ordinance No. 2014-135, dated 02/19/2014

**Amount of Funding:**

No additional funding required.

Original appropriation of \$3,629,651.00 from Water and Sewer System Consolidated Construction Fund No. 8500.

**Contact Information:**

Shannon Dunne  
Senior Assistant Director  
Phone: (832) 395-5036

-

**ATTACHMENTS:**

**Description**

Caption

Council District Map

Council District List

Contract Wage Rate and MWBE Compliance

Performance Evaluation

Prior Council Action

Tax Report

Affidavit of Ownership

Change Orders

**Type**

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material