



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District A, District B, District C, District D, District E, District F, District G, District H, District I, District J, District K

Item Creation Date:

20DWO27 Accept Work - CES Utilities, Inc. (formerly Complete Electrical Services of Texas, Inc.)

Agenda Item#:

Background:

SUBJECT: Accept Work for Waterline Rehab and Replacement Project, WBS No. S-000035-0240-4, File No. WA 11239

RECOMMENDATION: (Summary)

Pass a motion to approve the final contract amount of \$1,546,923.19 or 0.14% under the original contract amount, accept the work, and authorize final payment.

SPECIFIC EXPLANATION:


PROJECT NOTICE/JUSTIFICATION: Under this project, the contractor provided a work order based improvement and/or new installation of main water lines and service lines including replacement of a few damaged or irreparable waterline valves and fire hydrants throughout the City.

DESCRIPTION/SCOPE: This project consisted of the repair, improvement and/or new installation of main water lines and service lines. The main lines ranged in diameter up to 16 inches and the water service line ranged in size from ¾-inch to 2-inches in diameter. The project was awarded to CES Utilities, Inc. with an original contract amount of \$1,549,067.00. The Notice to Proceed date was 04/13/16 and the project had 365 calendar days for completion.

LOCATION: The work performed under the contract included locations within Council Districts A, B, C, D, E, F, G, H, I, J and K.

CONTRACT COMPLETION AND COST: The contractor CES Utilities, Inc. has completed the work under the contract within the contract time. City Council approved the original Contract on March 23, 2016 under Ordinance No. 2016-0211. The final cost of the project, including overrun and underrun of estimated bid quantities is \$1,546,923.19, a decrease of \$2,143.81 or 0.14% under the original contract amount.

M/WBE PARTICIPATION: The contract MBE and WBE Goals were 12% and 8% respectively. According to Office of Business Opportunity, the actual participation was 21.82%. The contractor was awarded an "Outstanding" rating for MWSBE participation.


 Carol Ellinger Haddock, P.E., Director
 Houston Public Works

Prior Council Action:

Ordinance No. 2016-0211, dated 03/23/16

Amount of Funding:

No additional funding is required. Original appropriation of \$1,696,520.35 from the Water and Sewer System Consolidated Construction Fund No. 8500.

Contact Information:

Andrew Molly, P.E
 Senior Assistant Director, Drinking Water Operations
 Phone: (832) 395-3785

ATTACHMENTS:

Description	Type
<u>City Map</u>	Backup Material
<u>Certificate of Contract Completion</u>	Backup Material
<u>Award RCA and Ordinance</u>	Backup Material
<u>Tax Report CES wa 11239</u>	Backup Material
<u>Doc 00455 Affidavit of Ownership</u>	Backup Material
<u>Closeout Evaluation by OBO</u>	Backup Material
<u>Compliance Audit Summary by OBO</u>	Backup Material
<u>Final Pay Estimate -Last Retainage</u>	Backup Material
<u>Contract Evaluation by DWO</u>	Backup Material
<u>Work Order Report with Council Districts</u>	Backup Material