



CITY OF HOUSTON - CITY COUNCIL

Meeting Date:

District E

Item Creation Date: 7/17/2020

HPW – 20SG40-B Change Order / ISI Contracting, Inc.

Agenda Item#:

Background:

SUBJECT: Pass a motion approving Change Order No. 2 for Work Order Bridge Rehabilitation/Replacement Citywide 2017.

RECOMMENDATION: (SUMMARY) Pass a motion approving Change Order No. 2 for Work Order Bridge Rehabilitation/Replacement Citywide 2017.

PROJECT NOTICE/JUSTIFICATION: This project is part of the Bridge Rehabilitation/Replacement 2017-2021 CIP Program. This is a Work Order bridge related repair project, primarily for miscellaneous type of bridge repair work throughout the City of Houston. The scope of the work includes mobilization, traffic control, and removal and replacement of bridge approach slabs, expansion joints and other structural members that are in need of repair, rehabilitation or reconstruction.

LOCATION: Bridge repair work located on West Side Houston Pkwy between Kingwood Greens Drive on the north and Kings River Drive on the South.

CHANGE ORDER No. 2: This work was required for the additional work described in Change Order No. 2 to incorporate beams design lifting modification, replacing bearing pads, remove and replace of traffic rail, preparation of wooden platform for workforce and traffic control measures. The requirement of the work was discovered during the performance of the contract work. This scope of work was necessary to complete the execution of this project due to the inspection results per the contract documents. The contract duration for this project is 600 calendar days. The project was awarded to ISI Contracting, Inc. with an original Contract approved by Ordinance No. 2017-0073 is in the amount of \$700,000.00

The proposed Change Order No. 2 is in the amount of \$232,068.97 or 33.15% above the original contract amount and extends the contract time by 160 days. Assuming approval of the Change Order No. 2, this will increase the original contract amount to \$932,068.97; leaving the 5% contingency balance for completing the remaining work.

M/WBE PARTICIPATION: No City M/WBE participation goal is established for this project as the contract did not exceed the threshold of \$1,000,000.00 required for a goal oriented contract per Section 15-82 of the Code of Ordinances.

DocuSigned by:

A handwritten signature in blue ink that reads "Carol Haddock".

8/21/2020

Carol Ellinger Haddock, P.E., Director
Houston Public Works

WBS No. N-320445-0005-4

Prior Council Action:

Ordinance No. 2017-0073, dated 02-08-2017

Amount of Funding:

No additional funding required.

Original (previous) appropriation of \$865,000.00 - from Fund No. 4040 - METRO Projects Construction DDSRF and subsequent additional appropriation of \$255,275.97 from Fund No. 4046 - DDSRF Capital Fund - Ad Valorem Tax

Contact Information:

Juan Chavira, PE, PMP, CEM
Assistant Director, Capital Projects
Phone: (832) 395-2441

ATTACHMENTS:

Description

Maps

Ownership Information Form and Tax Report

Change Order No. 1

Change Order No. 2

Prior Council Action

Type

Backup Material

Backup Material

Backup Material

Backup Material

Backup Material